

NO.NC/QC/YD/2020-21/W4-AJ

Date: 06-07-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Improvements to roads and drains at AMS layout and Judicial Layout in ward no-03 and 04 of Yelahanka Satellite Town Sub Division (Package -2)

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	1257.44
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal	Cum	187.57
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size	Cum	380.14
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping	Tn	23.11
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with	Sqm	888.38
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form	Sqm	50.40
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	1743.00
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	239.60

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

ಸಹಾಯಕ ಮುಖ್ಯಮಂತ್ರಿ ಅಧೀನದಲ್ಲಿ
ಯು.ಪಿ.ಎಂ. ಸರ್ಕಾರದ ಸಹಾಯಕರಿ.
ಪಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

With Regards,

For Newzen Consultants Bangalore

NO.NC/QC/YD/2020-21/W4-AJ

Date: 06-07-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Improvements to roads and drains at AMS layout and Judicial Layout in ward no-03 and 04 of Yelahanka Satellite Town Sub Division (Package -2)

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	187.57	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20	Cum	380.14	16	Per 50 cum
3	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	Ton	23.11	3	Per each dia
4	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	1743.00	4	Per 500 Nos

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,
For Newzen Consultants Bangalore

ಇದರೊಂದಿಗೆ ಸಹಾಯಕ ಅಧೀಕ್ಷಕರು
ಯಲಹಂಕರ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108